

July 31, 2017

Dr. Peasant:

Attached is the revised Project Schedule based on current and projected rain days associated with the Dirt Work Package as promised for the August 8<sup>th</sup> Board Meeting. Basically the schedule has moved two months to account for 45 days on known and anticipated weather delays. Since the project will not be complete for a January 2019 opening, I have extended the construction time from 14 months to 16 months to address different construction times that I am hearing from contractors to ensure that they don't tack on liquidated damages to their bid and drive up the cost.

Please let me know if you have any questions or need any additional information.

**Bruce Wood, AIA**  
**Principal**

**JH&H Architects/Planners/Interiors, PA**